

CBRE - GWS, LLC Metrology Services 9410 Bunsen Parkway Suite 100B Louisville, KY 40220 502-495-5700

Certificate Number CBRE-3902-TSM

Calibration Certificate

Work Order 70235

PO Number 46417112

Customer:

GE APPLIANCES - A HAIER COMPANY
GE APPLIANCE PARK
LOUISVILLE, KY 40225

Date of Cal 05-Dec-2023

Cal Due Date*** 12/05/2024

Asset Number: 11R151597 Manufacturer: AMERICAN METER

Serial Number: 11R151597 Model Number: DTM-200A

Description: **DRY TEST METER**

Department : AP2 Location : WATER HEATER

Condition As Received: Meets Listed Specifications

Condition As Returned: Passed all Tests

Subcontracted Vendor: GRAFTEL, INC

870 CAMBRIDGE DRIVE

ELK GROVE VILLAGE, IL 60007

Vendor Accreditation Body: A2LA

Accreditation #: 5827.01

Vendor Cal Cert #: 111591

Vendor Selected By: CBRE SELECTED

AdditionalComments:

Reviewed/approved

Reviewed By:

TIM MILLER2 - Metrologist

This is to certify the above listed instrument/gage has been inspected by an approved subcontractor of CBRE - GWS Metrology Services (JCIMS). Subcontractors selected by JCIMS are accredited to ISO-17025 unless otherwise noted. CBRE makes no warrantee for services provided by subcontractors that are chosen by the customer. This certificate acts as a mechanism to transfer custody to the end user.

*** Calibration due dates are only issued if requested by the customer and are based upon customer dictated recall intervals.

11R151597 Page 1 of 1 CBRE-3902-TSM Form CCS Rev.10 Rev.Date: 02FEB16



CERTIFICATE OF NIST TRACEABLE CALIBRATION

Calibration Certificate No: 111591

Customer Information

Customer: CBRE - GWS

Address: 9410 Bunsen Parkway, 100B Louisville KY 40220

Customer PO #: US120002706727





Calibration Procedure Information

Procedure ID: GTP 1.1 Revision #: 10

Calibration Standards Information

Graftel ID	Model #	<u>Description</u>	CAL Due
50864	760-100A	Paroscientific Absolute Pressure	5/16/2024
10127	352	Furness DeltaP Meter 0 to 10"H20	4/1/2024
10126	10-0-30A	Graftel Gas Flow-D	4/17/2024
10126-T	9202	Graftel Temperature	8/6/2024
51202	760-100A	Paroscientific Absolute Pressure	5/16/2024
10101	10-0-300A	Graftel Gas Flow-E	4/17/2024
10101-T	9202	Graftel Temperature	8/6/2024
1A01JMGKP36		Graftel Barometric Pressure, Tank Farm	12/27/2023
T1830482	VAISALA / H MW95D	Vaisala Temp/RH Logger, Air Lab	12/20/2023

Calibrated Device Information

Manufacturer: American Meter Description: Gas Meter Method Used: Laminar

Model #: DTM-200A Rated Accuracy: +/-1% of Reading Accuracy Specified By: American Meter

Instrument ID: GM1-1 Range: 0 - 250 cfh Condition: Functional

Serial #: 11R151597 Calibration Date: 12/05/2023 Calibration Due: 12/05/2024

Comments:


The calibrations within the certificate/report are traceable through NIST or another National Metrology Institute to the International System of Units (SI). The reported calibration uncertainty has a confidence level of 95% (k=2). A calibration uncertainty ratio of 4:1 was maintained unless required uncertainty is supported by analysis. Graftel Quality Assurance System complies with applicable requirements of ISO/IEC-17025-2017, ANSI/NCSL Z540-I-1994 and ISO 9001. All results contained within this certificate relate only to item(s) calibrated. This certificate shall not be reproduced except in full and with the written consent of Graftel. Acceptance Criteria per Simple Acceptance Rule: Measurement Uncertainty is not applied to the measured value when in/out of tolerance statement is made.

Performed By Philip Davis Calibration Technician 12/05/2023 Approved/Issued By Janelle Gabriel QA Specialist 12/07/2023

ATTACHMENT TO CALIBRATION CERTIFICATE 111591 AS FOUND / AS LEFT DATA

Page 2 of 2

Air Flow Rate From Standard, scfh	Nat Gas, scfh	Actual Air Volume Flowed, cf	Lower Limit Indicated Flow Volume, cf	Indicated Flow Volume From DUT, cf	Upper Limit Indicated Flow Volume, cf	Measurement Uncertainty, cf		% PROOF
40.258	50.323	1.489	1.474	1.50	1.504	0.007	Pass	99.292
79.894	99.868	2.785	2.757	2.80	2.813	0.014	Pass	99.465
120.033	150.041	3.971	3.931	4.00	4.011	0.020	Pass	99.274
160.095	200.119	5.071	5.020	5.10	5.121	0.025	Pass	99.422
199.602	249.503	5.966	5.907	6.00	6.026	0.030	Pass	99.439



INSTRUMENT SPECIFICATIONS				
Test Gas	Air			
Standard Pressure	14.73	psia		
Standard Temp	60	F		
Gas Caled for	Natural Gas			
Full Scale Flow Rate	250	cfh Natural Gas with SG =0.64		
Rated Accuracy	1	% Rding		
LABORATORY AMBIENT CONDITIONS				
Pressure	14.34	psia		
Humidity	24.71	% RH		
Temperature	69.41			

FLOW • TEMPERATURE • HUMIDITY • PRESSURE • CONSULTING • ENGINEERING



NIST Traceable Calibration Data Sheet

WWW.GRAFTEL.COM

95 CHANCELLOR DRIVE, ROSELLE, ILLINOIS 60172

PHONE: (847) 364-2600